## Leader Rig - Pre-Auger & Vibratory Installation

## Borehole Information



•					
Project Location	Bankside (West), London				
Contract E Number	E6882A				
Type of Project	Enabling works for retaining wall ducts				
Client	McGee Group Ltd				
Duration of Work	3 Weeks				
Piling Works	November 2018				
Purpose of Piling	e of Piling Works for cable ducting				
Type of Pile	L604 @ 11.0m Long				
Piling Machine	TM 14/17 VSL Leader Rig				
Particulars	Pre-Augering to 7-8m then Vibro-Installation				

SPT Values									
To	op Soil	) 1 10	) 2	20 3	0 40	50			
1 2 3	Made Ground								
5 6	Alluvium						L604 @ 11.0m		
7 8 9	Gravel								
11	Clay								

## Berryrange

Sheet Piling, Construction & Professional Design Services

Unit 7, The Oaks Business Village Revenge Road, Lordswood, Kent, ME5 8LF

TEL: 01622 794460 Enquiries@berryrange.com www.berryrange.com



